

Item	No.	Description	Price/Unit Euro	Total Euro
1		<p>m² standing scaffolding length-orientated, as working scaffolding</p> <p><input type="checkbox"/> steel tube coupling scaffolding as per DIN 4420</p> <p><input type="checkbox"/> ladder scaffold as per DIN 4420</p> <p><input type="checkbox"/> system as per DIN 4420</p> <p>type</p> <p>scaffolding group 3 as per DIN 4420</p> <p>cover width at least 0.60 m, with trestles built for use with side protection and anchoring to load-bearing</p> <p><input type="checkbox"/> horizontal standing surface</p> <p><input type="checkbox"/> degree pitch standing surface</p> <p>assembly and disassembly and keeping in place for weeks</p>		
2		<p>m² x week standing scaffolding, as item described above, per week begun beyond the arranged time. Duration: weeks</p>		
3		<p>pc. covering a passageway, width: m, height: m as an addition to the standing scaffolding of the item above.</p>		
4		<p>m additional side protection as per DIN 4420 (in the case of the distance between the covering and the construction object of more than 0.30 m) in</p> <p><input type="checkbox"/> all trestles</p> <p><input type="checkbox"/> pcs. trestles at heights of m to m</p> <p>installation and provision for up to weeks and then dismantling.</p>		
5		<p>m x week additional side protection, as item described above, per week begun beyond the arranged time. Duration: weeks</p>		
6		<p>m² scaffolding covers for standing scaffolding consisting of</p> <p><input type="checkbox"/> tarpaulins</p> <p><input type="checkbox"/> fabric strengthened plastic sheeting</p> <p><input type="checkbox"/> scaffold protection netting</p> <p>installation at heights of m to m, provision for up to weeks and then dismantling</p>		
7		<p>m² x week scaffolding covers, as item described above, per week begun beyond the arranged time. Duration: weeks</p>		
8		<p>pc. travelling scaffolding as per DIN 4422, installation and dismantling, provision for the duration of the assembly work. Working height : m.</p> <p>A sufficiently load-bearing, horizontally level surface is available.</p>		
9		<p>pc. suspended scaffold as working scaffolding system scaffolding as per DIN 4420</p> <p>system</p> <p>scaffolding group 3 as per DIN 4420</p> <p>with trestles built for use, with side protection.</p> <p>The transfer of additional loads to the subconstruction is permissible.</p> <p>Installation and dismantling, provision for the duration of the assembly work</p> <p>height of the standing area m</p> <p>height of the scaffolding m</p>		

Please tick as appropriate

Enquiry Form: Safety Devices for Wall Assemblies

Item	No.	Description	Price/Unit Euro	Total Euro
10		<p>pc. working basket in accordance with the regulations concerning lifting devices for personnel at the discretion of the supplier. The transfer of additional loads to the subconstruction is permissible. Installation and dismantling, provision for the duration of the assembly work.</p> <p>Height above ground m</p>		
11		<p>pc. ascension for reaching the workplace at a height of m as</p> <p><input type="checkbox"/> stairway</p> <p><input type="checkbox"/> projecting scaffolding sections with interior ladders</p> <p><input type="checkbox"/></p> <p>Installation and dismantling, provision for up to four weeks.</p>		
12		<p>pc. x week ascension, as item described above, per week begun beyond the arranged time. Duration: weeks</p>		
13		<p>Preparation of static calculation for the scaffolding with the necessary design drawings in triplicate. (The static calculation is always necessary in the case of deviations from the stipulations of DIN 4420 and/or the licence or from DIN 4422).</p> <p>One copy of the documentation must be kept at the building site, another copy must be submitted to the customer before work commences.</p>		
		Net total + VAT		

A large, empty rectangular box with a thin black border, intended for the user to provide details for the enquiry form.